

HREL Hampton - Sequence of Construction*



Spring 2023

- Begin strengthening outside shoulders on I-64 in both directions and construct temporary median crossovers on both sides of bridges over the Hampton River (**Stage 1**).

Summer 2023

- Shift traffic to outside lanes on I-64 to allow for construction of inside lanes; Shift all lanes of traffic onto the I-64 east Hampton River bridges to rehabilitate and widen the existing I-64 west Hampton River bridge (**Stage 2**).

Spring 2025

- Shift traffic to the newly constructed inside lanes on I-64 to allow for construction of outside lanes; Shift all I-64 traffic onto the widened I-64 west Hampton River bridge to allow for demolition and replacement of the existing I-64 east bridges over the Hampton River (**Stage 3**).

Spring 2026

- Final surface paving; Installation of tolling equipment, signage and pavement markings for Express Lanes (**Stage 4**).

*Sequence of Construction as of Sept. 2022. All work is dependent on weather conditions and the schedule is subject to change.

